

**HURRICANE IAN PERMANENT REPAIR PROGRESS REPORT**  
**SCHOOL DISTRICT OF LEE COUNTY**  
**Operations Department - Maintenance**  
**Timeline**

Week ending 5/19/2023

					Completed
					Anticipated
<u>School</u>	<u>Scope</u>	<u>Quote</u>	<u>Purchase Order</u>	<u>NTP/Work Authorization</u>	<u>Start Date</u>
<b>Caloosa Middle School</b>					
Roof Consultant	12/23/2022	1/13/2023	3/3/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	4/12/2023	4/17/2023	4/17/2023	4/19/2023
Drywall	1/20/2023	1/20/2023	2/10/2023	2/15/2023	2/20/2023
Paint	1/20/2023	1/20/2023	2/10/2023	2/15/2023	2/20/2023
Accoustical Ceiling Tiles	2/8/2023	2/17/2023	4/25/2023	4/25/2023	5/26/2023
Flooring	11/11/2022	11/8/2022	2/3/2023	2/8/2023	2/14/2023
<b>Cypress Lake Middle School</b>					
Roof Consultant	1/5/2023	1/13/2023	2/3/2023	3/6/2023	3/8/2023
Roofing	4/10/2023	4/11/2023	4/25/2023	4/25/2023	5/8/2023
Wood Flooring	1/23/2023	2/1/2023	4/13/2023	5/18/2023	7/5/2023
Fencing	12/8/2022	12/18/2022	2/20/2023	2/27/2023	3/13/2023
Windows (Glazier)	1/25/2023	2/1/2023	2/8/2023	2/10/2023	2/10/2023
Blinds	1/25/2023	2/1/2023	2/8/2023	2/10/2023	2/10/2023
<b>Diplomat Middle School</b>					
Roof Consultant	12/22/2022	1/13/2023	3/3/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	5/4/2023	5/30/2023	6/7/2023	6/24/2023
Concrete/Stucco	1/25/2023	2/1/2023	2/27/2023	2/27/2023	6/7/2023
Drywall	1/27/2023	2/3/2023	2/17/2023	2/22/2023	3/20/2023
Paint	1/27/2023	2/3/2023	2/17/2023	2/22/2023	3/20/2023
Flooring	11/7/2022	1/24/2023	2/14/2023	2/17/2023	6/1/2023
Windows (Glazier)	1/25/2023	2/1/2023	2/8/2023	2/10/2023	2/10/2023

Cabinet	2/3/2023	2/10/2023	4/19/2023	4/19/2023	5/12/2023
Electrical (Pole Lights)	11/5/2022	11/8/2022	2/8/2023	2/10/2023	2/27/2023
Acoustical Ceiling Tiles	1/12/2023	1/26/2023	2/13/2023	2/16/2023	4/3/2023
<b>Gulf Middle School</b>					
Roof Consultant	2/27/2023	2/3/2023	3/3/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	5/5/2023	5/22/2023	5/22/2023	6/12/2023
Wood Flooring	1/20/2023	2/1/2023	2/27/2023	2/28/2023	7/1/30
Drywall	1/30/2023	N/A	N/A	N/A	2/9/2023
Paint	1/30/2023	N/A	N/A	N/A	2/13/2023
Accoustical Wall/Ceiling Tiles	2/8/2023	3/3/2023	5/22/2023	5/22/2023	6/1/2023
<b>Pine Island Elementary School</b>					
Drywall	1/27/2023	2/3/2023	4/26/2023	4/26/2023	5/3/2023
Paint	1/27/2023	2/3/2023	4/26/2023	4/26/2023	5/5/2023
Flooring	11/7/2022	1/16/2023	4/13/2023	4/13/2023	4/28/2023
Walkway Cover	2/7/2023	2/14/2023	3/8/2023	3/8/2023	8/7/2023
<b>Heights Elementary</b>					
Roof Consultant	12/22/2022	1/13/2023	3/6/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	4/11/2023	5/30/2023	5/31/2023	6/19/2023
Drywall	1/20/2023	1/27/2023	2/13/2023	2/15/2023	2/21/2023
Paint	1/20/2023	1/27/2023	2/13/2023	2/15/2023	2/21/2023
Flooring	11/7/2022	11/18/2022	2/8/2023	2/13/2023	3/27/2023
Accoustical Ceiling Tiles	2/8/2023	2/27/2023	4/26/2023	4/26/2023	6/12/2023
Fencing	1/20/2023	1/31/2023	3/1/2023	3/6/2023	5/22/2023
Cabinets	2/10/2023	2/15/2023	3/3/2023	3/3/2023	3/21/2023
<b>Lexington Middle School</b>					
Drywall	1/26/2023	2/3/2023	3/29/2023	3/31/2023	5/15/2023
Paint	1/26/2023	2/3/2023	3/29/2023	3/31/2023	5/15/2023
Wood Flooring (inclusive of lines & Striping)	1/23/2023	2/1/2023	4/20/2023	4/20/2023	5/24/2023
Flooring (LVT & Carpet)	11/30/2022	12/3/2022	2/22/2023	2/22/2023	6/7/2023
Fencing	12/8/2022	12/18/2022	12/28/2022	1/5/2023	1/14/2023
Cabinets	2/3/2023	2/10/2023	4/23/2023	4/23/2023	7/1/2023
Roofing	4/10/23	N/A	N/A	4/10/2023	5/1/2023
<b>North Fort Myers Academy of the Arts</b>					

Roof Consultant	1/6/2023	1/13/2023	2/24/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	4/11/2023	4/28/2023	5/1/2023	4/17/2023
Drywall/Paint	3/23/2023	4/7/2023	4/28/2023	4/28/2023	5/31/2023
Covered Walkway	2/7/2023	2/24/2023	4/10/2023	4/10/2023	5/15/2023
<b>North Fort Myers High School</b>					
Roof Consultant	12/23/2022	1/30/2023	2/24/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	4/11/2023	4/28/2023	5/1/2023	4/14/2023
Flooring	1/10/2023	1/20/2023	2/26/2023	3/22/2023	4/14/2023
Paint	2/3/2023	2/10/2023	2/27/2023	2/27/2023	3/18/2023
Windows (Glazier)	1/25/2023	2/1/2023	3/29/2023	3/31/23	5/20/2023
Blinds	1/25/2023	2/1/2023	3/29/2023	3/31/2023	5/20/2023
Cabinets	2/3/2023	2/10/2023	4/27/2023	4/27/2023	6/3/2023
<b>Paul Laurence Dunbar Middle School</b>					
Roofing (small repair-one classroom)	1/27/2023	2/6/2023	3/23/2023	3/23/2023	4/28/2023
Cabinet	2/3/2023	2/10/2023	2/27/2023	2/27/2023	3/31/2023
<b>Skyline Elementary</b>					
Roof Consultant	12/23/2022	1/30/2023	2/27/2023	3/7/2023	3/8/2023
Roofing	4/10/2023	5/4/2023	5/30/2023	6/7/2023	6/24/2023
Drywall	1/26/2023	2/10/2023	3/29/2023	3/29/2023	3/31/2023
Painting	1/26/2023	2/10/2023	3/29/2023	3/29/2023	3/31/2023
Accoustical Ceiling Tile	2/8/2023	2/17/2023	4/28/2023	4/28/2023	5/5/2023
<b>Trafalgar Middle School</b>					
Roof Consultant	1/5/2023	1/13/2023	2/3/2023	3/2/2023	3/8/2023
Roofing	4/10/2023	4/14/2023	4/25/2023	4/25/2023	5/30/2023
Drywall	1/20/2023	1/27/2023	2/27/2023	2/27/2023	3/15/2023
Paint	1/20/2023	1/27/2023	2/27/2023	2/27/2023	3/15/2023
<b>Success Academy</b>					
Roof Consultant	1/6/2023	1/13/2023	2/3/2023	3/7/2023	3/8/2023
Roofing	4/19/2023	4/11/2023	4/12/2023	4/12/2023	4/20/2023
<b>The Sanibel School</b>					
Roof Consultant	2/17/2023	2/24/2023	3/6/2023	3/8/2023	3/8/2023
Roof/Gutters	2/3/2023	4/11/2023	4/28/2023	5/12/2023	6/1/2023
Accoustical Ceiling Tiles	1/20/2023	2/3/2023	2/13/2023	2/15/2023	2/27/2023

Drywall	1/20/2023	2/3/2023	5/17/2023	5/17/23	6/1/2023
Cabinets	2/22/2023	3/1/2023	4/22/2023	4/22/2023	7/1/2023
Painting	1/20/2023	2/3/2023	5/17/2023	5/17/2023	6/1/2023
Flooring	1/20/2023	2/3/2023	3/13/2023	3/13/2023	6/12/2023
Fencing	1/20/2023	2/3/2023	3/29/2023	3/29/2023	4/10/2023
<b>Fort Myers Technical College</b>					
Drywall	2/3/2023	2/10/2023	4/20/2023	4/20/2023	5/8/2023
Paint	2/3/2023	2/10/2023	4/20/2023	4/20/2023	5/8/2023
Accoustical Ceiling Tiles	1/23/2023	2/3/2023	4/20/2023	4/20/2023	5/17/2023
Flooring	1/23/2023	2/3/2023	4/13/2023	4/13/2023	6/1/2023
<b>Fort Myers Beach Elementary</b>	TBD	TBD	TBD	TBD	TBD
Fencing	3/28/23	4/1/23	4/20/23	4/20/23	4/25/23
<b>Hector Cafferata</b>	TBD	TBD	TBD	TBD	TBD



<u>Completion Date</u>	<u>Vendor</u>
4/4/2023	ADG Architecture, Inc.
10/31/2023	Tobler Roofing and Construction
3/6/2023	AMRC
3/6/2023	AMRC
7/31/2023	Acousti Engineering
3/22/2023	Acousti Engineering
4/4/2023	BSSW Architects
8/11/2023	Advanced Roofing & Sheet Metal
8/5/2023	S. Graham
3/31/2023	Smith Fencing
2/3/2023	Gatewood Glass
2/28/2023	Gatewood Glass
4/4/2023	RG Architecture, P.A.
10/31/2023	ITB
6/28/2023	AMRC
4/7/2023	AMRC
4/7/2023	AMRC
7/7/2023	Acousti Engineering
2/28/2023	Gatewood Glass

5/29/2023	Ward and Waters
3/17/2023	All Phase Electric
4/28/2023	Acousti Engineering
5/4/2023	RG Architects
10/31/2023	Advanced Metals and Roofing
7/30/2023	S Graham
2/13/2023	Maintenance (in-house)
2/16/2023	Building Supervisor (in-house)
6/7/2023	Acousti
5/8/2023	Captain Steamer
5/8/2023	Captain Steamer
5/14/2023	Acousti Engineering
8/31/2023	Architectual Metals
4/4/2023	RG Architects
10/31/2023	Advanced Roofing
3/7/2023	AMRC
3/15/2023	AMRC
6/19/2023	Acousti Engineering
7/3/2023	Acousti Engineering
5/29/2023	Smith Fencing
3/26/2023	Ward and Waters
6/12/2023	AMRC
6/26/2023	AMRC
7/24/2023	S Graham
7/28/2023	Acousti Engineering
6/12/2023	Smith Fencing
7/30/2023	Wade and Waters
5/17/2023	Crowthers



4/4/2023	BSSW Architects
7/15/2023	Crowther Roofing
6/9/2023	AMRC
5/18/2023	Architectural Metals
4/4/2023	ADG Architecture, Inc.
6/5/2023	Crowther
5/26/2023	Tampa Contract Floors, Inc.
3/31/2023	Jamestown Painting
5/22/2023	Gatewood Glass
5/22/2023	Gatewood Glass
6/30/2023	Wade and Waters
7/31/2023	Advance Metals and Roofing
4/17/2023	Wade and Waters
4/17/2023	ADG Architecture, Inc.
10/31/2023	ITB
4/2/2023	Captain Steamer
4/2/2023	Captain Steamer
5/21/2023	Acousti
4/4/2023	BSSW Architects, Inc.
8/1/2023	Advanced Metals and Roofing
3/20/2023	AMRC
3/20/2023	AMRC
4/30/2023	Castellanos y Tramonte, Architects
5/9/2023	Crowther
4/10/2023	BSSW Architects, Inc.
8/31/2023	Crowther
4/22/2023	Acousti Engineering

6/30/2023	AMRC
7/30/2023	Ward & Waters
6/30/2023	AMRC
6/30/2023	Acousti Engineering
6/1/2023	Smith Fencing
5/15/2023	Captain Steamer
5/15/2023	Captain Steamer
5/26/2023	Acousti Engineering
6/12/2023	Acousti Engineering
TBD	
4/30/2023	
TBD	


